



AUTHORIZED DEALER NAME and ADDRESS:	USER/OWNER NAME and ADDRESS:

NAME of QUALIFIED TECHNICIAN:	MOTORIZED UNIT MODEL and SERIAL NUMBER:	DATE of INSPECTION:



Each Hydro Mobile motorized unit and its accessories must be submitted to a frequent inspection. Use the spaces below to monitor inspections that need to be performed every three months. Use the Notes and Comments form to indicate any discrepancy or any item found to be not acceptable. Any discrepancy must be reported and appropriate corrective action must be taken immediately. Corrective actions must be performed by a qualified technician. "Qualified" means a person who, by possession of a recognized degree, certificate or professional standing, or who by extensive knowledge, training and experience, has successfully demonstrated the ability to solve or resolve problems relating to the subject matter, the work or the project. Only a qualified person on the specific make and model of the Hydro Mobile equipment is allowed to perform maintenance inspections and repairs on Hydro Mobile units according to the guidelines, instructions, warnings and methods set out in the owner's manuals and Hydro Mobile training courses. All inspection steps included in the daily inspection checklist must be performed before the frequent inspection steps.

It is recommended to use replacement parts manufactured by or recommended by Hydro Mobile. The use of substitution parts could not only void the warranty covering this motorized unit and its components but cause serious damages that could lead to injury or death. It is recommended to replenish and grease components only with fluids and lubricants recommended by Hydro Mobile.

Frequent inspections must be performed by a qualified technician (see above).

USE CHECK MARK FOR EACH ENTRY VERIFIED. IF NECESSARY, TAKE CORRECTIVE ACTION BEFORE INSERTING CHECK MARK.

OK	CORRECTED	N/A
----	-----------	-----

ACCESS and SAFETY	SERIAL NUMBER (if applicable):	
--------------------------	---------------------------------------	--

1 A legible copy of the Owner's manual is present in the toolbox.

BASE	SERIAL NUMBER (if applicable):	
-------------	---------------------------------------	--

- 2 Inspect base mast connection to make sure hardware is present, in good condition and secure. Replace mast bolt washers, if required.
- 3 Inspect base outriggers (4x) and outrigger pivots.
- 4 Inspect base outriggers for any welding defects, damaged parts and excessive rust or corrosion.
- 5 Inspect base structure for any welding defects, damaged parts or excessive rust or corrosion.
- 6 Inspect jack (4x) gears and mechanism. Grease jack mechanism, if necessary.

MOTORIZED UNIT STRUCTURE	SERIAL NUMBER (if applicable):	
---------------------------------	---------------------------------------	--

- 7 Check integrity of engine/motor access panel.
- 8 Check integrity of mast tie door and hinges.
- 9 Check motorized unit structure for any welding defects, damaged parts or excessive rust or corrosion, and any sign of distortion.

GAS ENGINE / MOTOR	SERIAL NUMBER (if applicable):	
---------------------------	---------------------------------------	--

- 10 On an electrical motorized unit, perform all the inspection and maintenance operations on the motor as recommended by the motor manufacturer, including greasing of the motor bearings.
- 11 Perform recommended maintenance on Honda engine as per instructions in Honda owner's manual.

POWER PACK and HYDRAULIC COMPONENTS	SERIAL NUMBER (if applicable):	
--	---------------------------------------	--

- 12 Adjust engine RPM at full throttle and idle speed as per technical procedure.
- 13 Check all hydraulic hoses and fittings for any leaks or signs of wear.
- 14 Check choke actuation.
- 15 Check condition of the hydraulic return filter and replace, if necessary.
- 16 Check control panel switches.
- 17 Check electrical connection inside the control panels and boxes.
- 18 Check electrical wiring and connections.
- 19 Check gasoline level. Replenish, if necessary.
- 20 Check hydraulic oil level. Replenish, if necessary, with hydraulic oil recommended by Hydro Mobile.
- 21 Check operation of control joystick. Check condition of joystick rubber boot.
- 22 Check vibration insulator on power pack mounting.
- 23 Clean battery connections and perform battery load test as per technical procedure.



NAME of QUALIFIED TECHNICIAN:	MOTORIZED UNIT MODEL and SERIAL NUMBER:	DATE of INSPECTION:

USE CHECK MARK FOR EACH ENTRY VERIFIED. IF NECESSARY, TAKE CORRECTIVE ACTION BEFORE INSERTING CHECK MARK.

	OK	CORRECTED	N/A
--	----	-----------	-----

POWER PACK and HYDRAULIC COMPONENTS	SERIAL NUMBER (if applicable):	
24 Inspect throttle cable and check adjustment.		
25 On a motorized unit equipped with a hydraulic cooler, test the fan and the sensor.		
26 Perform charging system test on Honda engine as per technical procedure.		

LIFTING MECHANISM	SERIAL NUMBER (if applicable):	
27 Check all hydraulic hoses and fittings for any leaks or signs of wear.		
28 Check condition of cylinder guiding bar and springs.		
29 Check condition of each roller, roller pocket and shaft.		
30 Check cylinder hook, cam, locking mechanism and hardware. Make sure all is in good condition, functions properly and that hook engages correctly on mast rung.		
31 Check hydraulic cylinder for any leaks or damages.		
32 Check return mechanism of the secondary hook.		
33 Check rubber block under the cylinder hook. Replace if the rubber is worn.		
34 Check secondary hook, cam, locking mechanism and hardware. Make sure all is in good condition, functions properly and that hook engages correctly on mast rung.		
35 Clean excess grease off each roller.		
36 Grease each roller using Prolab GS1000 only, as recommended by Hydro Mobile.		
37 Inspect each backup safety hook. Clean grease off the safety hook. Grease each backup safety hook using Prolab GS1000 only, as recommended by Hydro Mobile. Replace hook and pivot bolt if any sign of engagement is detected or suspected.		

GENERAL	SERIAL NUMBER (if applicable):	
38 Check all stickers and make sure they are in place and legible. Replace or update stickers as required. Update the appropriate inspection validation sticker.		
39 Check outriggers, outrigger lock bolts and plank stop pins for damages.		
40 Inspect 27" (69 cm) guardrail (1x) with panel for any welding defects, damaged parts or excessive rust or corrosion [28" (71 cm) guardrail on older unit models].		
41 Inspect 27" (69 cm) guardrails (2x) for any welding defects, damaged parts or excessive rust or corrosion [28" (71 cm) guardrail on older unit models].		
42 Inspect 32" (81 cm) guardrails (2x) for any welding defects, damaged parts or excessive rust or corrosion.		
43 Inspect 56" (193 cm) guardrail (1x) for any welding defects, damaged parts or excessive rust or corrosion.		
44 Inspect 60" (1,5 m) guardrails (2x) for any welding defects, damaged parts or excessive rust or corrosion.		
45 Inspect plank-end guardrails for any welding defects, damaged parts or excessive rust or corrosion.		
46 Inspect rear platform extension for any welding defects, damaged parts or excessive rust or corrosion.		

WHEN MOTORIZED UNIT IS IN USE	SERIAL NUMBER (if applicable):	
47 Check integrity of wall tie brackets and anchor fasteners.		
48 Inspect guardrails for any welding defects, damaged parts and excessive rust or corrosion.		
49 Inspect mast sections for any welding defects, damaged parts and excessive rust or corrosion. Note serial numbers.		
50 Inspect mast tie components for any welding defects, damaged parts and excessive rust or corrosion.		
51 Perform all steps included in the daily/weekly inspection checklist.		
52 Perform all steps included in the frequent inspection checklist for each accessory used on the setup.		
53 Perform all steps included in the frequent inspection checklist for a bridge.		

TESTS to RUN (as per technical procedures)	SERIAL NUMBER (if applicable):	
54 Perform test of emergency descent system as per technical procedure.		
55 Perform travel test and validate operating pressure as per technical procedure.		



NAME of QUALIFIED TECHNICIAN:	MOTORIZED UNIT MODEL and SERIAL NUMBER:	DATE of INSPECTION:

USE CHECK MARK FOR EACH ENTRY VERIFIED. IF NECESSARY, TAKE CORRECTIVE ACTION BEFORE INSERTING CHECK MARK.

OK	CORRECTED	N/A
----	-----------	-----

TESTS to RUN (as per technical procedures)	SERIAL NUMBER (if applicable):
---	---------------------------------------

- 56 Test cylinder load holding capacity as per technical procedure.
- 57 Test emergency stop button.
- 58 Test inclinometer circuit and bypass button.
- 59 Test maximum admissible hydraulic operating pressure as per technical procedure.

The undersigned certifies that this unit and its accessories have been properly inspected, in due time, that any discrepancy has been brought to the attention of the owner/user and that all discrepancies have been corrected prior to further use of this unit or its accessories.

Signature of QUALIFIED TECHNICIAN	Name of QUALIFIED TECHNICIAN (IN PRINT)	DATE OF INSPECTION
--	--	---------------------------

